









MS Reference Number:	CSHK	CET	MS	C	2024	000128
ACC Reference Number:	1701	W	000	CSC	760	000292

METHOD STATEMENT TITLE	Rev.B
<p>Method Statement for Excavation and Lateral Support for the Temporary Underfloor Wheel Lathe</p>	

	Prepared by:	Checked by:	Reviewed by:	Reviewed by:
Signature:				
Name:	Andy Lo	Ted Leung	Leung Kwok Fung Wong Ho Lun	MH Isa / SH Cheung
Position:	Engineer	Construction Manager	SM/SO	QM/ AGM
Date:	26/6/24	26.6.24	26/6/24	26.6.24
	Reviewed by:	Reviewed by:	Reviewed by:	Approved by:
Signature:				
Name:	Ma Kit Cheong James / Iris Ho	Yeung Wai Lun	Paul Freeman / Mark McGleenon	Eric Fong
Position:	EM/EO	A. Project Director	Sr. Project Director / A. Project Director	Project Director
Date:	26/6/24	27/6/24	27/6/24	27/6/24

CONTENT

1. Introduction
2. Reference Documents
3. Details of Sub-Contractor/Specialist Sub-Contractor
4. Responsibilities for Activities described within Method Statement
5. Programme and Working Hours
6. Plant, Equipment & Material
7. Construction Methods / Construction Sequence
8. Safety
9. Environmental
10. Quality Control
11. Appendices

1. Introduction (Overview of the operation/works)

This method statement describes the proposed construction method and sequence of the construction method for excavation and lateral support for the Temporary Underfloor Wheel Lathe. The workmanship shall comply with the working drawing and general and particular specifications in Section 2.0.





Figure 1.1: Location of ELS at Temporary Underfloor Wheel Lathe and Existing facilities in BIM Model




Figure 1.2: Plan View of ELS at Temporary Underfloor Wheel Lathe and the Existing facilities in BIM Model

2. Reference Documents (Identify relevant documents by name and reference number)

- General Specification for Civil Engineering Works (NEC4) (MTR Corporation Limited - 2022)
- Contract 1701 working drawings
- **Approved** drawings of Excavation and Lateral Support for the Temporary Underfloor

	Wheel Lathe Stage 2																																		
3.	Details of Sub-Contractor/Specialist Sub-Contractor																																		
	Ming Suen Construction Company Limited is the sub-contractor for this construction work. This contractor is responsible for excavation and lateral support (stage 2) for the Temporary Underfloor Wheel Lathe.																																		
4.	Responsibilities for Activities described within Method Statement																																		
	<p>CSHK is responsible to inspect and carry out the construction works. The following persons, as listed in the table below, will attend the specific tool-box talk and be responsible for the activities:</p> <table border="1"> <thead> <tr> <th>Company</th><th>Name</th><th>Position</th></tr> </thead> <tbody> <tr> <td rowspan="9">China State Construction Engineering (Hong Kong) Limited</td><td>Ted Leung (63452668)</td><td>Construction Manager</td></tr> <tr> <td>Johnson Fung (96517430)</td><td>Deputy Construction Manager</td></tr> <tr> <td>Li Yuk Wa (91287583)</td><td>Assistant Construction Manager</td></tr> <tr> <td>Jack Wong (97760711)</td><td>Engineer</td></tr> <tr> <td>Andy Lo (96375991)</td><td>Engineer</td></tr> <tr> <td>Kyle Lai (69317392)</td><td>Graduate Engineer</td></tr> <tr> <td>Cheung Siu Kei (90803168)</td><td>Superintendent</td></tr> <tr> <td>Kong Tze Ho (63369979)</td><td>General Foreman</td></tr> <tr> <td>Wong Yu Fung (54239789)</td><td>Senior Foreman</td></tr> <tr> <td>Ming Suen Construction Company Limited</td><td>Chengeng (60974672)</td><td>Construction Manager</td></tr> <tr> <td></td><td>Szekwokying (61147406)</td><td>Superintendent</td></tr> <tr> <td></td><td>Zhanxiaobin (64358244)</td><td>Foreman</td></tr> <tr> <td></td><td>Wanhowkai (94397876)</td><td>Foreman</td></tr> </tbody> </table> <p>Emergency Team contact list is enclosed so that work can be safely arranged to suspend for contingency/ reasons. Please refer to Appendix C.</p>	Company	Name	Position	China State Construction Engineering (Hong Kong) Limited	Ted Leung (63452668)	Construction Manager	Johnson Fung (96517430)	Deputy Construction Manager	Li Yuk Wa (91287583)	Assistant Construction Manager	Jack Wong (97760711)	Engineer	Andy Lo (96375991)	Engineer	Kyle Lai (69317392)	Graduate Engineer	Cheung Siu Kei (90803168)	Superintendent	Kong Tze Ho (63369979)	General Foreman	Wong Yu Fung (54239789)	Senior Foreman	Ming Suen Construction Company Limited	Chengeng (60974672)	Construction Manager		Szekwokying (61147406)	Superintendent		Zhanxiaobin (64358244)	Foreman		Wanhowkai (94397876)	Foreman
Company	Name	Position																																	
China State Construction Engineering (Hong Kong) Limited	Ted Leung (63452668)	Construction Manager																																	
	Johnson Fung (96517430)	Deputy Construction Manager																																	
	Li Yuk Wa (91287583)	Assistant Construction Manager																																	
	Jack Wong (97760711)	Engineer																																	
	Andy Lo (96375991)	Engineer																																	
	Kyle Lai (69317392)	Graduate Engineer																																	
	Cheung Siu Kei (90803168)	Superintendent																																	
	Kong Tze Ho (63369979)	General Foreman																																	
	Wong Yu Fung (54239789)	Senior Foreman																																	
Ming Suen Construction Company Limited	Chengeng (60974672)	Construction Manager																																	
	Szekwokying (61147406)	Superintendent																																	
	Zhanxiaobin (64358244)	Foreman																																	
	Wanhowkai (94397876)	Foreman																																	
5.	Programme and Working Hours (Start & finish date of operation/works)																																		
	<p>The works are scheduled to commence in late May 2024. The general working hours will be from 08:00 – 19:00 daily, from Monday to Saturday. However, it may be required to carry out works from 19:00 to 23:00 and Sunday and Public Holidays if Noise Permit is obtained.</p>																																		

6. Plant, Equipment & Material (Identify type, model and specification of MAJOR plant & equipment)

All plants and equipment will be inspected prior to the mobilization on site to ensure that they are in good working condition and comply with the current regulations.

The major plants and equipment that will be deployed to carry out the works are approximately as follow, which is subject to site condition: -

Plant / Equipment	Quantity
Crawler crane, 55 tonnage, or equivalent	1
45 – 55 ton crane lorry (with EN12999 qualification), or equivalent	1
Excavator, 3 to 30 tonnage or equivalent	2
Generator	2
Welding Machine	2
Concrete Pump Truck	1
Dump Truck	4
Concrete Truck	4
Sump Pump	2
Concrete Handled Poker	1

Manpower	Quantity
CP(T) or CP(NT)	2
Rigger	4
Banksman	1
Plant Operator	2
Concretor	4
Welder	4
Skilled workers	4
Dump truck driver	4
Concrete truck driver	4

7.	Construction Methods / Construction Sequence Drawings
----	--

General Information of the Existing Facilities near TUFWL ELS



Figure 7.0.1 : Plan of ELS at Temporary Underfloor Wheel Lathe and the existing facilities nearby

7.1 Fencing and site clearance (Referring to the approved method statement, Installation of Water Filled Barrier at W3 and W7 Erection of Container and Site Office at W7 Site Clearance at W3 (ACC Reference Number: 1701/W/000/CSC/000053)).

7.2 Utilities detection and Ground Penetrating Radar (GPR) survey (Referring to the approved Method Statement for General Underground Utility Survey for Construction Area (ACC Reference Number: 1701/W/000/CSC/760/000095)).

7.3 No trial pit or trial trench is required for this method statement as there are no any underground utilities based on Utilities detection and Ground Penetrating Radar (GPR) survey report.

7.4 Underground Utilities Diversion is not required as there are no any underground utilities based on Utilities detection and Ground Penetrating Radar (GPR) survey report.




Figure 7.4.1: Underground Utilities around Temporary Underfloor Wheel Lathe

7.5 Setting up instrumentation monitoring plan and taking initial readings as per the working drawings 1701-W-SHD-OAP-C06-051 and 1701-W-SHD-OAP-C06-052 attached in Appendix I. (Referring to the method statement for setting up instrumentation monitoring will be under a separate submission, which is Method Statement for Instrumentation and Monitoring Works at Operations Area (OA) (ACC Reference Number 1701/W/000/CSC/760/000122) and Method Statement for Instrumentation and Monitoring Works at Construction Area (CA) (ACC Reference Number 1701/W/000/CSC/760/000138))

7.6 AAA Levels will be used for the monitoring works in drawings no. C1701/B/SHD/OAPMC06/011, Geotechnical Instrumentation and Monitoring General Notes (AB22T) (For non-railway structures), and C1701/B/SHD/OAPMC06/012, Geotechnical Instrumentation and Monitoring General Notes (AB22T) (For railway structures). Monitoring

7.7 Pre-work Protection

7.7.1 The lifting procedure will be suspended when there is a train passing through the existing TUFWL trackwork. Our WPIC will inform the plant operator once MTR informs our site supervision staff or WPIC.

7.7.2 All lifting works with crawler crane will be placed on the location which is at least around 25 meters away from the OHL post under the supervision of CP(T) or WPIC on site, so as to minimise the effect on OHL Post or consequence of any accident of lifting works. The detailed lifting plan is attached in Appendix D.

7.8 Installation of Sheet Piles (Referring to Method Statement for Installation of Sheet Piles for the Temporary Underfloor Wheel Lathe (ACC Reference No.1701/W/000/CSC/760/000155).

7.9 Construction Works of Excavation and Lateral Support (ELS) for Temporary Underfloor Wheel Lathe

Step 1. After completion of the sheet pile, installation of the first layer of the wailing bracket by welding method at +6.850mPD.




Figure 7.9.1: Typical waling and bracket details

The weight of the brackets is approximately 11kg each, which requires a crawler crane to lift and hold the walings in the position for welding.

The weight of the walings is approximately 0.9 tonnage each, which requires a crawler crane to lift and hold the walings in the position for welding. There will be a splice joint for the connection of steel members if the length of the waling is longer than 12 meters. If any waling cannot be installed properly, additional concrete will be poured to fill the gap between the sheet pile and the railing.

The weight of the struts is approximately 0.9 tonnage each, which requires a **crawler crane** to lift and hold the walings in the position for welding. There will have splice joint for the connection of steel members if the length of the waling is longer than 12 meters.

All the lifting works will be supervised under lifting supervisors, and the materials shall be placed in a safe condition before the commencement of welding works.




Figure 7.9.2: Installation of first layer waling and struts

Step 2. Once the Temporary Works Coordinator has issued the Permit to Load, further excavation works can be carried out. A 3-tonnage excavator will be lifted by a **crawler crane** to the Excavation and Lateral Support area. Another excavator will be used to remove the soil from the Excavation and Lateral Support area to the dump trucks in ground level. For the soil from excavation works, it will be removed to disposal works out of the site immediately without any stockpiling works. If we need any temporary stockpile, a temporary stockpile location within the Construction Area is provided.

Excavate to 500mm below for the second shoring layer, which is around +2.700mPD. If required, excavation works shall be inspected by a CP once a week and the CP shall complete the statutory form (Form 4).

A 3" submersible pump will be provided for the dewatering purpose. If the dewatering

process is slow, an additional submersible pump or larger submersible pumps will be provided.

A temporary access staircase or temporary access tower will be provided and the exact location shall be determined on site. The access will be relocated from time to time subject to the site works.




Figure 7.9.3: Excavation to level around +2.7mPD (500mm below waling and shoring)

Step 3. Install the second shoring layer at +3.200mPD




Figure 7.9.4: Typical waling and bracket details

The weight of the brackets is approximately 11kg, and the workers will hold the brackets in the position for welding.

The weight of the walings are approximately 1.6 tonnage each, which requires **crawler crane** to lift and hold the walings in the position for welding. There will be splice joint for the connection of steel members if the length of the waling is longer than 12 meters. If any waling cannot be installed properly, additional concrete will be poured to fill the gap between the sheet pile and the railing.

The weight of the struts are approximately 1.9 tonnage each, which requires **crawler crane** to lift and hold the walings in the position for welding. There will have splice joint for the connection of steel members if the length of the waling is longer than 12 meters.

All the lifting works will be supervised under lifting supervisors, and the materials shall be placed in a safe condition before the commencement of welding works.




Figure 7.9.5: Installation of second layer waling and shoring

Step 4. Once the Temporary Works Coordinator has issued the Permit to Load, further excavation works can be carried out.

Excavate to the final excavation level to +1.645mPD and -0.32mPD carefully as per the latest ELS drawing. If required, excavation works shall be inspected by a CP once a week and the CP shall complete the statutory form (Form 4). The excavation works shall take only to its required level and do not have extra excavation to affect the existing ground condition.

A 3" submersible pump will be provided for the dewatering purpose. If the dewatering process is slow, an additional submersible pump or larger submersible pumps will be provided.




Figure 7.9.6: Excavation to the F.E.L. of TUFWL

Step 5. Construct a 75mm thick blinding layer. with the use of a crane lorry, to deliver the concrete from ground level to the blinding layer.




Figure 7.9.7: Section view of blinding layer (red colour)

7.10 Access during excavation: access staircase,

Access after excavation: access tower

The access will be relocated from time to time, subject to the site condition.




Figure 7.10.1: Location Plan showing the Temporary Access from the ground level to the base slab




Figure 7.10.2: Sample of access staircases

8. Safety (Risk Assessments)

- 1 For workers on site within 10m zone adjacent to the OHL post or trackwork, those workers shall obtain RSI before works, and supervised by CP(T).
- 2 All workers shall attend a site-specific induction course conducted by the Safety Department. The Safety Officer shall explain the necessary safety requirements and the Site Agent/Foreman/Engineer in charge of the work shall explain the system of work to his supervisors and workers.
- 3 All workers shall be equipped with reflective vests and safety helmets during operation. All workers must go through a briefing by the Site Agent/ Safety Officer/ Safety Supervisor before commencement of any works. All workers on site shall obtain an approved "Mandatory Basic Safety Training Certificate".
- 4 A pre-meeting will be arranged before commencement of the work among Foreman/Site Agent, MTR's representatives and Safety Department to brief the nature of works, the safety aspects and the requirements laid down in the Safety Plan. Besides, Temporary Works Management Plan, Hot Work Permit and Permit to Load will be introduced and implemented in this construction works.
- 5 Safety helmets fitted with chin straps must be worn within the site, safety boots, hearing protectors (if needed), high visibility jackets/ sashes, reflective vests, goggles, gloves and full body harnesses for work at height will be provided to all staff working on site. Warning signs and barriers will be erected where necessary.
- 6 Any emergency situation shall be reported to CSHK's site supervisors (i.e. Site Agent/ Foreman/ Engineer, etc.) and Safety Department for prompt response. The emergency contact list is shown in Appendix C.

The risk for the works shall be assessed and the Risk Assessment Analysis is shown in **Appendix A**.

9.	Environmental (Environmental aspect & impact identification as well as mitigation measures)
	<ul style="list-style-type: none"> ● General work should be carried out during normal working hours (07:00 am to 07:00 pm). No works using PME will be carried out after 07:00 pm on Sunday and public holiday without valid construction noise permit. ● ULSD diesel will be used in all PME. ● Plant with QPME label will be employ, if available. ● All chemicals will be placed on drip tray. ● For excavated materials, water spray will be carried out during the work to prevent dust generation. ● All regulated NRMM should display a NRMM label. ● Wastewater will discharge to designed discharge point via the wetsep. ● The works shall follow relevant mitigation measures as required under the Environmental Permit (EP) / EP submissions and Contractor's Environmental Management Plan (EMP)
10.	Quality Control (Inspection and Test Plan including hold points)
	<p>Refer to Appendix B for Inspection and Test Plan.</p> <p>To ensure the attainment of the required standard of works, the methods of working and the required works standards / acceptance criteria are defined in the method statement, inspection & test plans, and are communicated to relevant staff and workers carrying out the works. Day to day routine inspections of the works will be carried out by the Construction Team Leader, Site Engineers and Foreman as appropriate, to ensure that all works are performed following the requirements of these documents.</p> <p>Specific quality checks shall be carried out in accordance with the approved Inspection & Test Plan with "Hold Points" at critical elements for confirmation of compliance before proceeding further.</p> <p>Request for Inspection and Survey Check (RISC) shall be issued to the MTR Inspection Team following inspection of the works by the CSHK's project team. The Inspection & Test Plan for the works (Appendix B) will identify all Hold Points and Witness Points.</p> <p>Following the Inspection & Test carried out, inspection and / or test records are to be prepared to indicate whether the specified requirements have been met. Records of Inspection and testing will be maintained and kept available for inspection and final handover as appropriate.</p>
11.	Appendices (Identify and include additional information in the submission package)
	Appendix A – Risk Assessment

Appendix B – Inspection and Test Plan (ITP)
Appendix C – Emergency Contact List
Appendix D – Indicative Lifting Layout of Steel Material
Appendix E – Catalogue for Crawler crane, 55 tonnage (or equivalent)
Appendix F – Catalogue of Excavator, 3 tonnage to 30 tonnage (or equivalent)
Appendix G – Programme
Appendix H – Instrumentation and Monitoring Plan
Appendix I – Proposed Drawing Package of Excavation and Lateral Support for Temporary Underfloor Wheel Lathe Stage 2
Appendix J – Permit to Dig
Appendix K – Underground Utilities Survey Report
Appendix L – Hot Work Permit
Appendix M – Lifting Hole Calculation
Appendix N – Permit to Operate
Appendix O – Permit to Load
Appendix P - Site Set Up Plan for Excavation and Concreting Works
Appendix Q – Concrete Pump Truck Catalogue
Appendix R - Catalogue for Crane lorry, with EN12999 qualification(or equivalent)